EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Road, Drain & Footpath in main & Cross Roads of COOL Layout in Ward no: 08 Kodigehalli
2	Amount of Work Portion	4967525=00
3	Estimated Cost	50.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	26/19-04-2016
6	No. and date under which work order issued	26/19-04-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	18-07-2017
9	Date of receipt of application in the sub division office	19-07-2017
10	Extension granted if any	NO
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	70%.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	134 Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	19-7-17 to 28-11-17
17	Balance of work remaining to be done	30%
18	Probable time required for completion of remaining work	131 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site problem Penalty is Recommended
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು

Chief Engineer

Chief Engineer
Yelahanka Zone
Jnath Bangalore Mahanagara
Bangalore 92